JSION ENGINEERING PC

914 358 5009

600 north broadwau

suite 215 white plains, new york 10603

December 11, 2020

Adam R. Kaufman, AICP Director of Planning Town of North Castle 15 Bedford Road Armonk, NY 10504

Re: 17 North Lake Road

Site Plan Response Memo

Dear Mr. Kaufman,

This Memorandum responds to the outstanding Site Plan comments set forth in the Kellard Sessions Consulting, P.C. Memorandum, dated November 5, 2020. Kellard's comments are provided below, with our responses in italics.

GENERAL COMMENTS

1. The plan proposes the removal of 25 town-regulated trees, eleven (11) of which are significant as defined by Chapter 308, Trees of the Town Code. The Planning Board should discuss whether the proposed tree removal is appropriate for the development. The applicant should provide a landscape plan for consideration by the Planning Board.

Landscaping plan to be provided by others.

2. The plan proposes an eight (8) foot high retaining wall required for the construction of the pool. The retaining wall design and detail shall be revised to reflect the maximum required height. In addition, the plan shall note that (1) all walls equal to or greater than four feet in height shall be designed by a New York State Licensed Professional Engineer and all design and construction details provided, prior to the issuance of a Building Permit; and (2) the owner shall provide certification by the Design Engineer that the construction of all walls equal to or greater than four (4) feet in height, have been constructed in accordance with the approved plans, prior to the issuance of a Certificate of Occupancy.

The retaining wall detail has been revised to reflect the correct height. Appropriate notes regarding certification and design have been added to sheet 2 under the retaining wall detail.

3. The pool equipment shall be relocated to meet the minimum required yard setbacks.

The location of the pool equipment has been revised to be within all setbacks

4. The applicant shall provide copies of the septic system plans, approved by the Westchester County Department of Health (WCHD), for coordination. The site plan illustrates a proposed drainage pipe and curtain drain shown to be installed through the septic reserve absorption area. These improvements, within the reserve area, should be relocated otherwise a No-Objection letter from the WCHD will be required.

Approved WCDOH septic plans are attached herein. The drainage pipe shown in the reserve area has been revised to avoid expansion area.

5. It is the policy of the Town that, for a teardown and rebuild of a house, the applicant shall demonstrate that adequate stormwater mitigation is provided through the 100-year storm event for the runoff generated by the net increase in impervious surface. The design calculations and system layout shall be updated accordingly. The calculations shall also be updated as necessary to account for the soil test results to be performed.

Revised calculations are shown on sheet 2 which demonstrate mitigation for the 100-year storm.

6. The applicant shall perform deep and percolation soil testing in the vicinity of the proposed mitigation system to be witnessed by the Town Engineer. The test locations and results shall be included on the plan. Contact this office to schedule the testing.

Soil testing results attached herein.

7. The plan shall illustrate and note that the driveway curb cut shall be a maximum of 18 feet wide. Revise the plan as may be needed.

The existing curb cut is proposed to be used.

8. The plan illustrates a proposed water service connection to the existing water main in North Lake Road. The plan shall illustrate the location of the existing water service connection and require that it be removed and capped at the main line. The limits of the removals and installation within the road shall be illustrated on the plan and included within the limits of disturbance.

The existing water line is shown to be removed and cut & capped at the line on sheet 1 of the plans. Limit of disturbance has been updated accordingly.

9. The plan shall include road restoration details required for the water service connection, in accordance with Town Highway Department standards.

A pavement replacement detail has been provided on sheet 3 of the plans.

10. Provide the size, slope and materials for all proposed drainage pipes. All drainage pipe shall have a minimum of two (2) feet of cover in traffic areas and one (1) foot of cover in non-traffic areas. Provide details.

Size slope and material has been provided on sheet 2 for all drainage pipes. Notes regarding pipe cover have been provided on the trench detail as well as the pavement replacement detail.

11. The stormwater collection system for the pool patio shall be shown and detailed on the site plan.

The pool patio runoff is proposed to be captured by the curtain drain. Curtain drain detail has been provided on sheet 3.

12. The infiltration system shall have an emergency overflow system. Provide any necessary details.

17 North Lake Riad December 11, 2020

The infiltration is proposed to overflow through an inspection port. An inspection port detail has been provided on sheet 2 of the plans.

13. The erosion and sediment control plan shall illustrate construction access for the pool. The plan shall illustrate the primary and reserve septic areas to be cordoned-off during construction to restrict equipment staging and material stockpiling.

Access for pool construction is proposed on the right side of the primary septic area and can be seen on sheet 2 of the plans.

14. The proposed limit of disturbance shall be illustrated on the erosion and sediment control plan for coordination with proposed improvements, pool fence installation and associated grading. The limits shall be adjusted as needed and include any off-site improvements. The plan shall note that the limit will be staked in the field prior to construction.


The limit of disturbance is shown and called out on sheet 2 of the plans.


Please do not hesitate to call with any questions at 914-358-5009 or email stephen@fusionepc.com.


Sincerely,

FUSION ENGINEERING PC


Stephen Berté








PAVEMENT REPLACEMENT **OVER TRENCH DETAIL**





STABILIZED CONSTRUCTION ENTRANCE




ALTERATIONS BY ANY PERSON IN ANY WAY, OR ANY ITEM CONTAINED ON THIS DOCUMENT, UNLESS ACTING UNDER DIRECTION OF THE LICENSED ENGINEER WHOSE PROFESSIONAL SEAL IS AFFIXED HERETO, IS A VIOLATION OF TITLE VIII, ARTICLE 145 SECTION, 7200 2, OF THE NEW YORK


SECTION 7209.2 OF THE NEW YORK STATE EDUCATION LAW.

DETAILS DIMATTEO RESIDENCE

12/7/2020 | 1 = 20' -SB

SHEET NO.





fusion engineering pc

Soil Testing Data

| Developmente Site: | 17 North Lake | (T/W/C): | Harrison | County: Westchester |
|-------------------------------|---------------|----------|-----------------------|---------------------------------|
| Witnessed by Kellard Sessions | | | Tests Conducted By: S | tephen Berte (Fusion Engineerin |

| Weather Conditions: | Dry |
|---------------------|-----|
| | |

| Test Hole No. Test Hole Depth (inches) | Soil Profile Description and | Percolation Test | | | | | | | | |
|---|-----------------------------------|---|-----------------|-------|-------|-------|-------|-------|-------|--|
| | Groundwater Depth (if identified) | | Run 1 | Run 2 | Run 3 | Run 4 | Run 5 | Run 6 | Run 7 | |
| | 1 84 | 0-6": Top Soil 6"-54": Medium sandy loam 54"-84": Compact, fine snady loam 80" Water | Time | 30 | 30 | 30 | | | | |
| 1 | | | Water Drop(in) | 1.25 | 1 | 1 | | | | |
| | | | Rate (min/inch) | 24 | 30 | 30 | | | | |
| | | | End | | | | | | | |
| | | | Begin | | | | | | | |
| | | | Result | 0 | 0:00 | 0:00 | 0:00 | | | |
| | | | End | | | | | | | |
| | | | Begin | | | | | | | |
| | | | Result | 0 | 0:00 | 0:00 | 0:00 | | | |
| | | | End | | | | | | | |
| | | | Begin | | | | | | | |
| | | | Result | 0 | 0:00 | 0:00 | 0:00 | | | |
| | | | End | | | | | | | |
| | | | Begin | | | | | | | |
| | | | Result | | | | | | | |
| | | | End | | | | | | | |
| | | | Begin | | | | | | | |
| | | | Result | | | | | | | |
| | | | End | | | | | | | |
| | | | Begin | | | | | | | |
| | | | Result | | | | | | | |
| | | | End | | | | | | | |
| | | | Begin | | | | | | | |
| | | | Result | | | | | | | |
| | | | End | | | | | | | |
| | | | Begin | | | | | | | |
| | | | Result | | | | | | | |